

WEEKLY TANK STORAGE RETURN IN PADDIRUPPU DIVISION

Week End:16.03.2014

PULUGUNAWA KULAM										KADUKKAMUNAI KULAM					ADACHCHAKAL KULAM									
DATE	F.S.D		31'-3"	Water Issue						DATE	F.S.D		10'-0"	Water Issue			DATE	F.S.D		22'-0"	Water Issue			
	Capacity		7024 Ac.ft	First Date:-							Capacity		6483 Ac.ft	First Date:-14.03.2014				Capacity		1224 Ac.ft	First Date:-08.01.2014			
	Com.Area		4388 Acs	Last Date:-							Com.Area		3260 Acs	Last Date:-				Com.Area		958 Acs	Last Date:-			
	Acreage Cultivated			2380 Acs							Acreage Cultivated			1570 Acs				Acreage Cultivated			958 Acs			
	Depth		Capacity	Radial Gate Opening							Depth		Capacity	Sluice Opening				Depth		Capacity	Sluice Opening			
Ft	Inch	Ac .ft	1	2	3	4	5	6	Ft	Inch	Ac .ft	R.B	L.B	Ft	Inch	Ac .ft	L.B							
10.03.2014	24	0	3150.0	-	-	-	-	-	10.03.2014	6	7.5	3659.0	Closed	Closed	10.03.2014	21	10.5	1211.0	Closed					
11.03.2014	24	0	3150.0	-	-	-	-	..do..	11.03.2014	6	7	3628.0	..do..	..do..	11.03.2014	21	10	1208.0	..do..					
12.03.2014	24	0	3150.0	-	-	-	-	..do..	12.03.2014	6	7	3628.0	..do..	Open	12.03.2014	21	10	1208.0	..do..					
13.03.2014	24	0	3150.0	-	-	-	-	..do..	13.03.2014	6	6	3566.0	..do..	Closed	13.03.2014	21	10	1208.0	6" Open 12.00pm					
14.03.2014	24	0	3150.0	-	-	-	-	..do..	14.03.2014	6	6	3566.0	7" Open	..do..	14.03.2014	21	8	1182.0	..do..					
15.03.2014	24	0	3150.0	-	-	-	-	..do..	15.03.2014	6	5	3504.0	..do..	Open	15.03.2014	21	4	1134.0	..do..					
16.03.2014	24	0	3150.0	-	-	-	-	..do..	16.03.2014	6	4	3442.0	..do..	..do..	16.03.2014	21	0	1090.0	7" Open					
MAHILOOR PERIYAKULAM										PORATIVU PERIYAKULAM					KANKANIYAR KULAM									
DATE	F.S.D		4'-6"	Water Issue						DATE	F.S.D		3'-6"	Water Issue			DATE	F.S.D		10'-2"	Water Issue			
	Capacity		600 Ac.ft	First Date:-11.03.2014							Capacity		580 Ac.ft	First Date:-07.03.2014				Capacity		Ac.ft	First Date:-			
	Com.Area		350 Acs	Last Date:-							Com.Area		340 Acs	Last Date:-				Com.Area		Acs	Last Date:-			
	Acreage Cultivated			317 Acs							Acreage Cultivated			340 Acs				Acreage Cultivated			Acs			
	Depth		Capacity	Sluice Opening							Depth		Capacity	Sluice Opening				Depth		Capacity	Sluice Opening			
Ft	Inch	Ac .ft	1	2	3	4	5	6	Ft	Inch	Ac .ft	Sluice Opening			Ft	Inch	Ac .ft	Sluice Opening						
10.03.2014	3	10	469.0	-	-	-	-	-	10.03.2014	1	0	13.0	-	-	10.03.2014	12	1	656.0	Closed					
11.03.2014	3	10	469.0	-	-	-	-	2"	11.03.2014	1	0	13.0	-	-	11.03.2014	12	1	656.0	do					
12.03.2014	3	7	430.0	-	-	-	-	-	12.03.2014	1	0	13.0	-	-	12.03.2014	12	1	656.0	do					
13.03.2014	3	7	430.0	-	-	-	-	-	13.03.2014	1	0	13.0	-	-	13.03.2014	12	1	656.0	do					
14.03.2014	3	6	420.0	-	-	6"	-	-	14.03.2014	1	0	13.0	-	-	14.03.2014	12	1	656.0	do					
15.03.2014	3	6	420.0	-	-	-	-	-	15.03.2014	1	0	13.0	-	-	15.03.2014	12	1	656.0	do					
16.03.2014	3	5	405.0	-	-	4"	5"	9"	16.03.2014	1	0	13.0	-	-	16.03.2014	12	1	656.0	Closed					
PALUGAMAM PERIYAKULAM										Sources From : Irrigation Engineer Paddiruppu Division														
DATE	F.S.D		3'-6"	Water Issue																				
	Capacity		510 Ac.ft	First Date:-01.04.2013																				
	Com.Area		300 Acs	Last Date:-																				
	Acreage Cultivated			300 Acs																				
	Depth		Capacity	Sluice Opening																				
Ft	Inch	Ac .ft	Sluice Opening																					
10.03.2014	2	6	-	-																				
11.03.2014	2	6	-	-																				
12.03.2014	2	6	-	-																				
13.03.2014	2	6	-	-																				
14.03.2014	2	6	-	-																				
15.03.2014	2	6	-	-																				
16.03.2014	2	6	-	-																				

WEEKLY TANK STORAGE RETURN IN PADDIRUPPU DIVISION

Week End:23.03.2014

PULUGUNAWA KULAM										KADUKKAMUNAI KULAM					ADACHCHAKAL KULAM										
DATE	F.S.D		31'-3"		Water Issue					DATE	F.S.D		10'-0"		Water Issue			DATE	F.S.D		22'-0"		Water Issue		
	Capacity		7024 Ac.ft		First Date:21.03.2014						Capacity		6483 Ac.ft		First Date:-14.03.2014				Capacity		1224 Ac.ft		First Date:-08.01.2014		
	Com.Area		4388 Acs		Last Date:-						Com.Area		3260 Acs		Last Date:-				Com.Area		958 Acs		Last Date:-		
	Acreage Cultivated				2380 Acs						Acreage Cultivated				1570 Acs				Acreage Cultivated				958 Acs		
	Depth		Capacity		Radial Gate Opening						Depth		Capacity		Sluice Opening				Depth		Capacity		Sluice Opening		
	Ft	Inch	Ac .ft		1	2	3	4	Sluice		Ft	Inch	Ac .ft		R.B	L.B	Ft		Inch	Ac .ft		L.B			
17.03.2014	24	0	3150.0		-	-	-	-	Open	17.03.2014	6	3	3380.0		Closed	7' Open	17.03.2014	20	9	1050.0		7'Open			
18.03.2014	24	0	3150.0		-	-	-	-	..do..	18.03.2014	6	3	3380.0		..do..	Closed	18.03.2014	20	6	1008.0		..do..			
19.03.2014	24	0	3150.0		-	-	-	-	..do..	19.03.2014	6	3	3380.0		..do..	..do..	19.03.2014	20	3	966.0		4'Open			
20.03.2014	24	0	3150.0		-	-	-	-	..do..	20.03.2014	6	3	3380.0		..do..	Open	20.03.2014	20	2	952.0		..do..			
21.03.2014	23	10	3096.0		-	-	-	-	Closed	21.03.2014	6	3	3380.0		..do..	3' Open	21.03.2014	20	1	939.0		Closed			
22.03.2014	23	9	3069.0		-	-	-	-	..do..	22.03.2014	6	3	3380.0		..do..	..do..	22.03.2014	20	1	939.0		..do..			
23.03.2014	23	9	3069.0		-	-	-	-	..do..	23.03.2014	6	3	3380.0		..do..	Closed	23.03.2014	20	1	939.0		..do..			
MAHILOOR PERIYAKULAM										PORATIVU PERIYAKULAM					KANKANIYAR KULAM										
DATE	F.S.D		4'-6"		Water Issue					DATE	F.S.D		3'-6"		Water Issue			DATE	F.S.D		10'-2"		Water Issue		
	Capacity		600 Ac.ft		First Date:-11.03.2014						Capacity		580 Ac.ft		First Date:-07.03.2014				Capacity		Ac.ft		First Date:-08.01.2014		
	Com.Area		350 Acs		Last Date:-						Com.Area		340 Acs		Last Date:-				Com.Area		Acs		Last Date:-		
	Acreage Cultivated				317 Acs						Acreage Cultivated				340 Acs				Acreage Cultivated				Acs		
	Depth		Capacity		Sluice Opening						Depth		Capacity		Sluice Opening				Depth		Capacity		Sluice Opening		
	Ft	Inch	Ac .ft		1	2	3	4	5		Ft	Inch	Ac .ft		Sluice Opening				Ft	Inch	Ac .ft		Sluice Opening		
17.03.2014	3	4	390.0		-	-	3"	5"	-	17.03.2014	0	8	10.0		-	-	17.03.2014	12	2	659.0		Closed			
18.03.2014	3	4	390.0		6"	4"	-	2"	5"	18.03.2014	0	8	10.0		-	-	18.03.2014	12	2	659.0		do			
19.03.2014	3	4	390.0		2"	6"	10"	7"	-	19.03.2014	0	8	10.0		-	-	19.03.2014	12	1	656.0		do			
20.03.2014	3	4	390.0		-	-	-	-	-	20.03.2014	0	7	7.0		-	-	20.03.2014	12	1	656.0		do			
21.03.2014	3	4	390.0		-	-	-	-	-	21.03.2014	0	7	7.0		-	-	21.03.2014	12	1	656.0		L.B -3' Open			
22.03.2014	3	4	390.0		-	-	-	-	-	22.03.2014	0	7	7.0		-	-	22.03.2014	11	11	646.0		do			
23.03.2014	3	4	390.0		-	-	-	-	-	23.03.2014	0	7	7.0		-	-	23.03.2014	11	8	642.0		do			
PALUGAMAM PERIYAKULAM										Sources From : Irrigation Engineer Paddiruppu Division															
DATE	F.S.D		3'-6"		Water Issue																				
	Capacity		510 Ac.ft		First Date:-01.04.2013																				
	Com.Area		300 Acs		Last Date:-																				
	Acreage Cultivated				300 Acs																				
	Depth		Capacity		Sluice Opening																				
	Ft	Inch	Ac .ft																						
17.03.2014	3	1	-		-																				
18.03.2014	3	1	-		-																				
19.03.2014	3	0	-		-																				
20.03.2014	3	0	-		-																				
21.03.2014	3	0	-		-																				
22.03.2014	3	0	-		-																				
23.03.2014	3	0	-		-																				

WEEKLY TANK STORAGE RETURN IN PADDIRUPPU DIVISION

Week End:23.03.2014

PULUGUNAWA KULAM										KADUKKAMUNAI KULAM					ADACHCHAKAL KULAM								
DATE	F.S.D		31'-3"	Water Issue						DATE	F.S.D		10'-0"	Water Issue			DATE	F.S.D		22'-0"	Water Issue		
	Capacity		7024 Ac.ft	First Date:21.03.2014							Capacity		6483 Ac.ft	First Date:-14.03.2014				Capacity		1224 Ac.ft	First Date:-08.01.2014		
	Com.Area		4388 Acs	Last Date:-							Com.Area		3260 Acs	Last Date:-				Com.Area		958 Acs	Last Date:-		
	Acreage Cultivated		2380 Acs						Acreage Cultivated		1570 Acs			Acreage Cultivated		958 Acs							
	Depth		Capacity		Radial Gate Opening						Depth		Capacity		Sluice Opening			Depth		Capacity		Sluice Opening	
Ft	Inch	Ac .ft		1	2	3	4	Sluice		Ft	Inch	Ac .ft		R.B	L.B	Ft	Inch	Ac .ft		L.B			
24.03.2014	23	8	3042.0	-	-	-	-	Open		24.03.2014	6	2	3318.0	Closed	Open	24.03.2014	20	1	939.0	4" Open			
25.03.2014	23	5	2960.0	-	-	-	-	..do..		25.03.2014	6	2	3318.0	..do..	Closed	25.03.2014	20	0	925.0	..do..			
26.03.2014	23	3	2906.0	-	-	-	-	..do..		26.03.2014	6	1	3265.0	..do..	do	26.03.2014	20	0	925.0	..do..			
27.03.2014	23	0	2825.0	-	-	-	-	..do..		27.03.2014	5	11.5	3161.5	..do..	do	27.03.2014	20	0	925.0	..do..			
28.03.2014	22	11	2798.0	-	-	-	-	Closed 7.p.m		28.03.2014	5	11.5	3161.5	..do..	do	28.03.2014	20	0	925.0	6" Open			
29.03.2014	22	8	2717.0	-	-	-	-	Open		29.03.2014	5	11	3129.0	..do..	do	29.03.2014	19	10	915.0	..do..			
30.03.2014	22	6	2663.0	-	-	-	-	..do..		30.03.2014	5	11	3129.0	..do..	..do..	30.03.2014	19	8	907.0	..do..			
MAHILOOR PERIYAKULAM										PORATIVU PERIYAKULAM					KANKANIYAR KULAM								
DATE	F.S.D		4'-6"	Water Issue						DATE	F.S.D		3'-6"	Water Issue			DATE	F.S.D		18' 0"	Water Issue		
	Capacity		600 Ac.ft	First Date:-11.03.2014							Capacity		580 Ac.ft	First Date:-07.03.2014				Capacity		510 Ac.ft	First Date:-		
	Com.Area		350 Acs	Last Date:-							Com.Area		340 Acs	Last Date:-				Com.Area		300 Acs	Last Date:-		
	Acreage Cultivated		317 Acs						Acreage Cultivated		340 Acs			Acreage Cultivated		300 Acs							
	Depth		Capacity		Sluice Opening						Depth		Capacity		Sluice Opening			Depth		Capacity		Sluice Opening	
Ft	Inch	Ac .ft		1	2	3	4	5	Ft	Inch	Ac .ft		Sluice Opening			Ft	Inch	Ac .ft		Sluice Opening			
24.03.2014	3	3	376.0	3"	-	7"	5"	8"	24.03.2014	0	6	6.0	-			24.03.2014	11	6	568.0	L.B -3"			
25.03.2014	3	3	376.0	-	-	-	-	-	25.03.2014	0	6	6.0	-			25.03.2014	11	3	568.0	L.B -3"			
26.03.2014	3	3	376.0	-	-	-	-	-	26.03.2014	0	6	6.0	-			26.03.2014	11	2	568.0	L.B -3"			
27.03.2014	3	3	376.0	-	-	3"	3"	-	27.03.2014	0	6	6.0	-			27.03.2014	11	1	568.0	L.B -3"			
28.03.2014	3	3	376.0	-	-	3"	3"	-	28.03.2014	0	6	6.0	-			28.03.2014	11	0	558.0	L.B -3"			
29.03.2014	3	3	376.0	-	-	-	-	-	29.03.2014	0	6	6.0	-			29.03.2014	11	11	554.0	Closed			
30.03.2014	3	3	376.0	-	-	3"	3"	5"	30.03.2014	0	6	6.0	-			30.03.2014	11	9	546.0	L.B-0.5"			
PALUGAMAM PERIYAKULAM										Sources From : Irrigation Engineer Paddiruppu Division													
DATE	F.S.D		3'-6"	Water Issue																			
	Capacity		510 Ac.ft	First Date:-																			
	Com.Area		300 Acs	Last Date:-																			
	Acreage Cultivated		300 Acs																				
	Depth		Capacity		Sluice Opening																		
Ft	Inch	Ac .ft		Sluice Opening																			
24.03.2014	3	0	-																				
25.03.2014	3	0	-																				
26.03.2014	3	0	-																				
27.03.2014	3	0	-																				
28.03.2014	3	0	-																				
29.03.2014	3	0	-																				
30.03.2014	2	9	-																				

WEEKLY TANK STORAGE RETURN IN PADDIRUPPU DIVISION

Week End:06.04.2014

PULUGUNAWA KULAM										KADUKKAMUNAI KULAM					ADACHCHAKAL KULAM								
DATE	F.S.D		3'-3"	Water Issue						DATE	F.S.D		10'-0"	Water Issue			DATE	F.S.D		22'-0"	Water Issue		
	Capacity		7024 Ac.ft	First Date:21.03.2014							Capacity		6483 Ac.ft	First Date:-14.03.2014				Capacity		1224 Ac.ft	First Date:-08.01.2014		
	Com.Area		4388 Acs	Last Date:-							Com.Area		3260 Acs	Last Date:-				Com.Area		958 Acs	Last Date:-		
	Acreage Cultivated			2380 Acs							Acreage Cultivated			1570 Acs				Acreage Cultivated					
	Depth		Capacity	Radial Gate Opening							Depth		Capacity	Sluice Opening				Depth		Capacity	Sluice Opening		
Ft	Inch	Ac .ft	1	2	3	4	Sluice	Ft	Inch	Ac .ft	R.B	L.B	Ft	Inch	Ac .ft	L.B							
31.03.2014	22	4	2608.0	-	-	-	-	Closed	31.03.2014	5	10	3071.0	Closed	Closed	31.03.2014	19	5	895.0	6"Open				
01.04.2014	22	4	2608.0	-	-	-	-	..do..	01.04.2014	5	10	3071.0	..do..	..do..	01.04.2014	19	3	887.0	4"				
02.04.2014	22	3	2581.0	-	-	-	-	..do..	02.04.2014	5	9	3013.0	..do..	Open	02.04.2014	19	0	875.0	4"				
03.04.2014	22	3	2581.0	Open			..do..			03.04.2014	5	8	2955.0	Open	Closed	03.04.2014	18	10	854.0	4"			
04.04.2014	22	1	2527.0	Open			..do..			04.04.2014	5	8	2955.0	..do..	..do..	04.04.2014	18	8	838.0	4"			
05.04.2014	21	11	2479.0	-	-	-	-	..do..	05.04.2014	5	7	2897.0	Closed	Open	05.04.2014	18	6	822.0	Closed				
06.04.2014	21	11	2479.0	-	-	-	-	..do..	06.04.2014	5	7	2897.0	..do..	..do..	06.04.2014	18	6	822.0	..do..				
MAHILOOR PERIYAKULAM										PORATIVU PERIYAKULAM					KANKANIYAR KULAM								
DATE	F.S.D		4'-6"	Water Issue						DATE	F.S.D		3'-6"	Water Issue			DATE	F.S.D		18' 0"	Water Issue		
	Capacity		600 Ac.ft	First Date:-11.03.2014							Capacity		580 Ac.ft	First Date:-07.03.2014				Capacity		510 Ac.ft	First Date:-		
	Com.Area		350 Acs	Last Date:-							Com.Area		340 Acs	Last Date:-				Com.Area		300 Acs	Last Date:-		
	Acreage Cultivated			317 Acs							Acreage Cultivated			340 Acs				Acreage Cultivated			300 Acs		
	Depth		Capacity	Sluice Opening							Depth		Capacity	Sluice Opening				Depth		Capacity	Opening		
Ft	Inch	Ac .ft	1	2	3	4	5	Ft	Inch	Ac .ft	Sluice Opening			Ft	Inch	Ac .ft	R'Gate	Sluice					
31.03.2014	3	2	361.0	6"	3"	5"	2"	5"	31.03.2014	0	6		-			31.03.2014	11	9	648.0	Closed	Closed		
01.04.2014	3	2	361.0	-	-	-	4"	-	01.04.2014	0	6		-			01.04.2014	11	8	642.0	..do..	..do..		
02.04.2014	3	1	352.0	-	-	2"	-	-	02.04.2014	0	6		-			02.04.2014	11	8	642.0	..do..	..do..		
03.04.2014	3	0	340.0	4"	2"	6"	3"	5"	03.04.2014	0	6		-			03.04.2014	11	9	648.0	..do..	..do..		
04.04.2014	2	11	328.0	-	3"	4"	-	-	04.04.2014	0	6		-			04.04.2014	11	9	648.0	..do..	..do..		
05.04.2014	2	10	312.0	-	3"		4"	-	05.04.2014	0	6		-			05.04.2014	11	9	648.0	..do..	..do..		
06.04.2014	2	10	312.0	-	-	-	-	-	06.04.2014	0	6		-			06.04.2014	11	9	648.0	..do..	Closed		
DATE	F.S.D		3'-6"	Water Issue						Sources From : Irrigation Engineer Paddiruppu Division													
	Capacity		510 Ac.ft	First Date:-																			
	Com.Area		300 Acs	Last Date:-																			
	Acreage Cultivated			300 Acs																			
	Depth		Capacity	Sluice Opening																			
Ft	Inch	Ac .ft																					
31.03.2014	2	9																					
01.04.2014	2	8																					
02.04.2014	2	8																					
03.04.2014	2	8																					
04.04.2014	2	7																					
05.04.2014	2	7																					
06.04.2014	2	7																					

3550